PORPOSAL FOR GRANT OF THE EXTENSION

	Name of work	Maintenance of roads footpath and Providing kerbs in ward no 13 Mallasandra Shettyhalli Sub Division.
2	Estimated Cost	40.00 Lakhs
3	Amount of Tender	3708581.27/-
4	Name of Contractor	M/s R G CONSTRUCTIONS
5	Agreement No	BBMP/EE/DD/AGR/173/19-20, Dated: 01.02.2021
6	Work Order No & Date Under Which the Work order has been issued	EE/DD/W.O/173/2020-21, Dated: 01.02.2021
7	Time limit originally fixed for Completion of time	90 Days
8	Date of Markout	01.05.2021
9	Date of Commencement	01.02.2021
10	Date of Completion as per Agreement	01.05.2021
11	Date of Receipt of Application in the sub division	-
12	Extension of time granted if any	-
13	Work carried out by the contractor during original period stipulated in the contractor	-
14	Work carried out during the last period of Extension	-
15	Work carried out during the 2nd period of Extension	-
16	Date of recommendation of the time extension applied for	119 days.
17	Whether the original Application of the contractor enclosed	-
18	Balance work remaining to be done	Yes -
19	Probable time required for completion remaining work	29.07.2021
20	Cost of work charged establishment charge on the work after expiry of original period	-
21	Whether notice as per clause P(2) of Contractor has been issued	-
22	Remark by the Executive Engineer	Two months may be approved for delay of 119 days work & fine of Rs 20/- day
23	Daily Rate of the fine proposed	

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub-Division

EXECUTIVE ENGINEER
Executive Engin
Bruhat Bengaluru Mahanagara Pa
Dasarahalli Divi
Dasarahalli Division, Bengaluru

Chief Engineer
Dasarahalli Zone
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

Scanned By Scanner Go